


Certificate of Need Request for Extension



To request a six-month extension to incur a capital expenditure or above-ground construction, complete this form in its entirety. Also submit a completed Periodic Progress Report with this form if it is due at this time. Send this information by email to CONP@health.mo.gov (preferred), fax at 573-751-7894, or mail to CONP, P.O. Box 570, Jefferson City, MO 65102. Request for extensions must be received in adequate time to allow for processing prior to the meeting for which a decision is scheduled.

Date: 10/10/2024		
Project #: 6050 HT	Project Name: Missouri Cancer Associates - Replace PET/CT Scanner	
Project Title/Description: Replace PET/CT Scanner		
1. Briefly explain why a capital expenditure will not be incurred by the current deadline. The Applicant has completed all planning and permitting, and is working to commence construction and equipment installation in the next month or so.		
2. Briefly state the reason(s) for the extension request. See item #1.		
3. What steps have been completed for the project to date and when were they completed?		
<u>Date Completed</u>	<u>Step Completed</u>	
October 2023	CON Granted.	
March 2024	Survey and document existing conditions at site to use in developing construction plans and budget.	
April 2024	Submit first draft of construction budget for review.	
May 2024	Approve construction budget.	
August 2024	Approve construction plans.	
September 2024	Permitting process completed.	
October 2024	Subcontracts and submittals awarded.	
4. What steps are needed in order incur a capital expenditure (above ground construction or equipment lease/purchase) for the project, and when will they be completed?		
<u>Anticipated Completion Date</u>	<u>Step to be Completed</u>	
October 2024	Construction team arriving and mobilization of site.	
October 2024	Decomission and removal of existing equipment.	
November 2024	Renovation completion.	
November 2024	New equipment installation.	
November 2024	Capital expenditure upon receipt of new equipment.	
5. What are the steps that will take place after the capital expenditure to complete the project and when do you anticipate that they will be completed?		
<u>Anticipated Completion Date</u>	<u>Step to be Completed</u>	
December 2024	Calibration completed.	
December 2024	Testing completed.	
December 2024	Go-live.	
6. Are planning and/or zoning matters complete, and is the site approved? If "no", explain. <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
7. Has financing been secured for the project? <i>If financing has been acquired and documentation was not previously provided, attach a copy of the letter from the lender or 3rd party documentation.</i> <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
Are financing contingencies complete? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
Is financing available for immediate disbursement for the project? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
If the answer is "no" to any of the above questions, explain.		
Give specifics of any and all existing financing problems and the reason(s) for their occurrence.		
8. Are there any new equity partners for the project as originally presented to the committee? If "yes", explain. <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		

9. Explain any and all restructuring of the project as originally presented to the committee. N/A		
10. Describe any anticipated situation(s) or problems not previously addressed that may prevent the project from incurring a capital expenditure by the end of the requested extension, should the extension be granted. N/A		
11. If this extension is granted, do you anticipate that additional six-month extensions will be necessary? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "yes", how many would be needed? _____ Explain why additional extensions would be needed.		
Signature 	Printed Name Richard Hill	Date 10/10/2024